TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Construction of Indoor game Building at proposed park Mallasandra Sy No.33 in ward No.13	
2	Estimate Cost	150.00 Lakhs	
3	Work Code	P-3176	
4	Job Code	013-17-000065	
5	A.S No.	BBMP/EE/PD/AS/05/2017-18, Date:23-09-2017	
6	T.S No	CE/DZ//TS/131/2017-18, Date:25-09-2017	
7	Work Order/Agreement No	EE/PD/WO/00014/2017-18, Date:26-10-2017	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	120	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	ನದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಂಧರ್ಭದಲ್ಲಿ ನಿರ್ವಹಿಸುವ ಸ್ಥಳದಲ್ಲಿ ಭೂತಕರಾಯ ಹಾಗೂ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಿ ಡೆಬ್ರಿಸ್ ತೆರವುಗೊಳಿಸಿಯವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ 383 ದಿನಗಳ ದಂಡಸಹಿತ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಬಹುದಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	383 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation	–	
15	Executive Engineer's Recommendation	[illegible]	
16	Superintending Executive Engineer's Recommendation	[illegible]	
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

As recommended by telephone
EOT is accepted

Scanned with CamScanner